

**List of the works as per fund release  
under various scheme/project  
taken up by DRDA Ukhul.**

**Scheme/project:- MSDP(Constn. of Primary School Buildings)**

**NAME OF BLOCK: PHUNGYAR BL**

SI/No	Name of work	Name of village		Apprvt Cost	Advance	Balance
1	2	3				
1	Constn. Of Primary School at Chungka.	Chungka	RH. Shangrei	10.00	4.00	6.00
2	Constn. Of Primary School at Khongjal.	Khongjal	Luckyson Ningshen	10.00	4.00	6.00
3	Constn. Of Primary School at Thawai	Thawai	RN. Samuel	10.00	4.00	6.00
4	Constn. Of Primary School at Khambi.	Khambi	Lovejoy hungyo	10.00	4.00	6.00
5	Constn. Of Primary School at Shakok.	Shakok	Khachathing keishing	10.00	4.00	6.00
6	Constn. Of Primary School at Loushing.	Loushing	NS. Reishang	10.00	4.00	6.00
7	Constn. Of Primary School at Leingangching.	Leingangching	SW. v Shoknganing	10.00	4.00	6.00

**Scheme/project:- MSDP(Constn. of Labour Room)**

SI/No	Name of work	Name of village		Apprvt Cost	Advance	Balance
1	2	3				
1	Constn. of Labour Room at PHSC Lamlai Kn.	Lamlai Kn	KS. Vanganing	1.50	1.425	0.075

*[Handwritten signature]*

**List of the works as per fund release  
under various scheme/project  
taken up by DRDA Ukhru.**

**Scheme/project:-IWMP project No-IV of Entry point activities(EPA) 2010-2011**

**NAME OF BLOCK: Phungyar**

Sl .No	Name of work	Name of village	Approvt Cost	Advance	Balance
1	Land development	Maileng	288,000	144,000	144,000
2	Constn of farm approach road	Khambi	282,000	141,000	141,000
3	Augmentation of Traditional water source pond	Sorde	294,000	147,000	147,000
4	Land development	Sorathem	193,800	96,900	96,900
5	Constn of Water Reservoir	Patbung	216,000	108,000	108,000
6	Land development	S. Tusom	222,000	111,000	111,000
7	Renovation of community hall	Chungka	246,000	123,000	123,000
8	Renovation of community hall	Punge	210,000	105,000	105,000
9	Constn of farm approach road	Sorbung	300,000	150,000	150,000
10	Constn of Water Reservoir	Ngapuram(Kumram)	300,000	150,000	150,000
11	Constn of Water Reservoir	Nongman	348,000	174,000	174,000
	<b>Total</b>		<b>2,899,800</b>	<b>1,449,900</b>	<b>1,449,900</b>

*[Handwritten Signature]*

**Approximate Physical and Financial Target of works as per fund release under under various scheme/project taken up by DRDA Ukhrul.**

**NAME OF BLOCK:- PHUNGYAR**

**1. Scheme/project:- MSDP(Constn. of Primary School Buildings)**

Sl.No	Name of work	Name of village	Name of agency	Approved Cost	1st Adv 40%	Physical outcome	2nd Adv 40%	Physical outcome	Final release of completed work
1	2	3	4	5	6	7	8	9	10
1	Constn. Of Primary School at Chungka.	Chungka	RH. Shangrei	10.00	4.00	complete upto middle lintel with walling i.e Door & window level	4.00	complete upto roofing stage with plastering items	complete c.c. flooring & finishing items, fitting of Doors & Windows Accessories, painting & coloring
2	Constn. Of Primary School at Khongjal.	Khongjal	Luckyson Ningshen	10.00	4.00	complete upto middle lintel with walling i.e Door & window level	4.00	complete upto roofing stage with plastering items	complete c.c. flooring & finishing items, fitting of Doors & Windows Accessories, painting & coloring etc.
3	Constn. Of Primary School at Thawai.	Thawai	RN. Samuel	10.00	4.00	complete upto middle lintel with walling i.e Door & window level	4.00	complete upto roofing stage with plastering items	complete c.c. flooring & finishing items, fitting of Doors & Windows Accessories, painting & coloring etc.
4	Constn. Of Primary School at Khambi.	Khambi	Lovejoy hungyo	10.00	4.00	complete upto middle lintel with walling i.e Door & window level	4.00	complete upto roofing stage with plastering items	complete c.c. flooring & finishing items, fitting of Doors & Windows Accessories, painting & coloring etc.
5	Constn. Of Primary School at Shakok.	Shakok	Khachathing keishing	10.00	4.00	complete upto middle lintel with walling i.e Door & window level	4.00	complete upto roofing stage with plastering items	complete c.c. flooring & finishing items, fitting of Doors & Windows Accessories, painting & coloring etc.
6	Constn. Of Primary School at Loushing.	Loushing	NS. Reishang	10.00	4.00	complete upto middle lintel with walling i.e Door & window level	4.00	complete upto roofing stage with plastering items	complete c.c. flooring & finishing items, fitting of Doors & Windows Accessories, painting & coloring etc.
7	Constn. Of Primary School at Leingangching.	Leingangching	SW. Shoknganing	10.00	4.00	complete upto middle lintel with walling i.e Door & window level	4.00	complete upto roofing stage with plastering items	complete c.c. flooring & finishing items, fitting of Doors & Windows Accessories, painting & coloring

**2. Scheme/project:- MSDP(Constn. of Labour Room)**

Sl.No	Name of work	Name of village	Name of agency	Approved Cost	1st Adv 50%	Physical outcome	2nd Adv 30%	Physical outcome	Final release of completed work
1	2	3	4	5	6	7	8	9	10
1	Constn. of Labour Room at PHSC Lamlai Kn.	Lamlai Kn	KS. Vanganing	1.50	0.75	complete upto roofing stage	0.45	complete upto walling & fitting of Doors & Windows	complete c.c. flooring items, fitting of Doors & Windows Accessories, painting & coloring etc.

*Handwritten signature*