

**BORDER AREA DEVELOPMENT PROGRAMME (BADP) FOR THE YEAR 2008-09**

(Rs. In lakhs)

Sl. No.	Name of scheme / sector	Location			Year of commencement	Appd outlay	Physical target with date for completion of the work	Expdr. Till now (Year wise)	Expenditure during the quarter	Cumm. Expdr. Up to the quarter	Physical progress		Remarks
		District	Block	Village							During the qtr in %age	Comm. Upto the qtr in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>I : Ukhrul Block</b>													
<b>a) Education</b>													
1	Constn. of kitchen and toilet for Govt. Hostel at Wino tang. (Hostel already constructed under BADP, 2007-08)	Ukhrul	Ukhrul	Ukhrul	2008-09	3.00	1 unit each	3.00		3.00	100%	Completed	
2	Dev. of playground at Nungshong Khullen.	Ukhrul	Ukhrul	Nungshong Kl.	2008-09	2.00	1 no	2.00		2.00	100%	Completed	
3	Dev. of playground at Somdal.	Ukhrul	Ukhrul	Somdal	2008-09	3.00	1 no	3.00		3.00	100%	Completed	
<b>b) Health &amp; sanitation</b>													
4	Constn. of water tank at Chingsou.	Ukhrul	Ukhrul	Chingshou	2008-09	3.00	1 no	3.00		3.00	100%	Completed	
5	Constn. of water tank at Mapum.	Ukhrul	Ukhrul	Mapum	2008-09	3.00	1 no	3.00		3.00	100%	Completed	
6	Constn. of Public Convenience at Somdal	Ukhrul	Ukhrul	Somdal	2008-09	4.44	4 units	4.44		4.44	100%	Completed	
<b>c) Agri &amp; Allied Sector including M.I.</b>													
7	Constn. of Dam and M.I. at Arthei Lok, Ukhrul.	Ukhrul	Ukhrul	Ukhrul	2008-09	2.00	1 no	2.00		2.00	100%	Completed	
8	Land reclamation at Khangai Kulon Ngalu, Lunghar village.	Ukhrul	Ukhrul	Lunghar	2008-09	4.00	4 acr.	4.00		4.00	100%	Completed	
9	Constn. of dam over Shongsho stream and canal of 2.5 Kms atLunghar.	Ukhrul	Ukhrul	Lunghar	2008-09	4.00	2.5 Km & Dam	4.00		4.00	100%	Completed	
10	Constn. of dam at Masoyam paddy field, Sihai Khullen..	Ukhrul	Ukhrul	Sihai Kl.	2008-09	2.00	1 No.	2.00		2.00	100%	Completed	
11	Constn. of cultivation tank cum fishery tank at Losunanangkho at K. Phungtha.	Ukhrul	Ukhrul	K. Phungthar	2009.00	2.00	1 No.(6 months)	2.00		2.00	100%	Completed	
12	Constn. of water harvesting pond at K. Wallely Atorakhong.	Ukhrul	Ukhrul	K. Wallely	2009.00	4.00	1 No.(6 months)	4.00		4.00	100%	Completed	
13	Constn. of rain water harvest pond at Khongreira at Halang.	Ukhrul	Ukhrul	Halang	2009.00	6.00	1 No.(6 months)	6.00		6.00	100%	Completed	
14	Tree plantation at community land, Khamasom.	Ukhrul	Ukhrul	Khamasom	2009.00	4.00	4 acr.(6 months)	4.00		4.00	100%	Completed	
15	Embankment of irrigation channel at Khawor paddy field at Kasomkong, Halang.	Ukhrul	Ukhrul	Halang	2009.00	3.00	1 No.(6 months)	3.00		3.00	100%	Completed	
16	Constn. of river embankment at Tallui, Changkong.	Ukhrul	Ukhrul	Taloi	2009.00	3.00	1 No.(6 months)	3.00		3.00	100%	Completed	
17	Constn. of RCC weir dam and MI channel over Mazik Lui at Shirui.	Ukhrul	Ukhrul	Shirui	2008-09	3.00	1 No.(6 months)	3.00		3.00	100%	Completed	
18	Constn. of Check Dam at Shakan Sawa at Sihai Khullen	Ukhrul	Ukhrul	Shihai Kl	2008-09	3.00	1 No.(6 months)	3.00		3.00	100%	Completed	
19	Constn. of Check Dam at Marangra Khannai Kong west at Langdang Khullen.	Ukhrul	Ukhrul	Langdang Kl	2008-09	3.00	1 No.	3.00		3.00	100%	Completed	

Sl. No.	Name of scheme / sector	Location			Year of commencement	Appd outlay	Physical target with date for completion of the work	Expdr. Till now (Year wise)	Expendi ture during the quarter	Cumm. Expdr. Up to the quarter	Physical progress		Remarks
		District	Block	Village							During the qtr in %age	Comm. Upto the qtr in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>d) Infrastructure</b>													
20	Constn. of IVR from Zingsui to Roni.	Ukhrul	Ukhrul	Zingsui, Roni	2008-09	2.00	2 Km	2.00		2.00	100%	Completed	
21	Constn. of Jeepable road from Shirui junction to Shirui Jr. H/S.	Ukhrul	Ukhrul	Shirui	2008-09	2.00	1 Km	2.00		2.00	100%	Completed	
22	Constn. of IVR from Lunghar to Shongcha.	Ukhrul	Ukhrul	Lunghar	2008-09	4.00	1 No.	4.00		4.00	100%	Completed	
23	Constn. of suspension bridge over Rantha river in between Sihai Khunou and Sihai Khulle.	Ukhrul	Ukhrul	Sihai Kn & Kl.	2008-09	7.00	1 No.	7.00		7.00	100%	Completed	
24	Shingling and drainage from Sashim to BRTF Camp with culverts.	Ukhrul	Ukhrul	Ukhrul	2008-09	5.00	4 Kms	5.00		5.00	100%	Completed	
25	Constn. of IVR from Alungtang to Kashalazeng, Ukhrul.	Ukhrul	Ukhrul	Ukhrul	2008-09	4.00	4 Km.	4.00		4.00	50%	Completed	
26	Impvt. of link road at Wino Tang, Ukhrul near TNL ground.	Ukhrul	Ukhrul	Ukhrul	2008-09	3.00	2 Km	3.00		3.00	100%	Completed	
27	Constn. of IVR Nungshong Khunou to Kamjong road junction.	Ukhrul	Ukhrul	Nungshong Kn.	2008-09	3.00	3 Km.	3.00		3.00	100%	Completed	
28	Constn. of wooden bridge (Jeepable) over Chihui river at Choithar.	Ukhrul	Ukhrul	Choithar	2008-09	3.00	1 No.	3.00		3.00	100%	Completed	
29	Constn. of IVR from Nungshong Kl. to Luinaothuk Aze.	Ukhrul	Ukhrul	Nungshong Kl.	2008-09	4.00	4 Km.	4.00		4.00	100%	Completed	
<b>e) Social sector.</b>													
30	Constn. of community hall at Rusheah (Ronshak) village	Ukhrul	Ukhrul	Ronshak	2008-09	3.00	1 No.	3.00		3.00	100%	Completed	
31	Constn. of Common shelter for Old age people at Tallui (Tolloi).	Ukhrul	Ukhrul	Tolloi	2008-09	4.00	1 No.	4.00		4.00	100%	Completed	
32	Constn. of Primary School Mid Day Meal store house at Phungreitang.	Ukhrul	Ukhrul	Ukhrul	2008-09	6.00	1 No.	6.00		6.00	100%	Completed	
33	Constn. of Public Guest House at Halang.	Ukhrul	Ukhrul	Halang	2008-09	6.00	1 No.	6.00		6.00	100%	Completed	
34	Constn. of Vocational Training Centre of TSL at Ukhrul.	Ukhrul	Ukhrul	Ukhrul	2008-09	6.00	1 No.	6.00		6.00	100%	Completed	
<b>Total (Ukhrul Block)</b>						<b>123.44</b>		<b>123.44</b>		<b>123.44</b>			
<b>II : Chingai Block</b>													
<b>a) Education</b>													
1	Dev. of playground at New Kharasom.	Ukhrul	Chingai	Kharasom	2008-09	3.00	1 No.	3.00		3.00	100%	Completed	
2	Dev. of playground at Jessami	Ukhrul	Chingai	Jessami	2008-09	3.00	1 No.	3.00		3.00	100%	Completed	
3	Constn. of playground at Challou	Ukhrul	Chingai	Challou	2008-09	3.00	1 No.	3.00		3.00	100%	Completed	
4	Constn. of Public Convenience at Nungbi	Ukhrul	Chingai	Nungbi	2008-09	3.00	1 No.	3.00		3.00	100%	Completed	
5	Dev. of playground at Kuirei village.	Ukhrul	Chingai	Kuirei	2008-09	2.00	1 No.	2.00		2.00	100%	Completed	
<b>b) Health &amp; Sanitation</b>													
6	Constn. of water tank at Tusom Khullen.	Ukhrul	Chingai	Tusom Kl	2008-09	3.00	1 No.	3.00		3.00	100%	Completed	
7	Constn. of public toilet at Awang Kasom.	Ukhrul	Chingai	Awang Kasom	2008-09	5.00	4 Unit.	5.00		5.00	100%	Completed	
<b>c) Agri &amp; allied sector</b>													
8	Constn. of public irrigation (pick up weir) at Rachai Khullen.	Ukhrul	Chingai	Razai Kl	2008-09	4.00	1 No.	4.00		4.00	100%	Completed	

Sl. No.	Name of scheme / sector	Location			Year of commencement	Appd outlay	Physical target with date for completion of the work	Expdr. Till now (Year wise)	Expendi ture during the quarter	Cumm. Expdr. Up to the quarter	Physical progress		Remarks
		District	Block	Village							During the qtr in %age	Comm. Upto the qtr in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
9	Constn. of public irrigation (pick up weir) at Zarui, New Tusom..	Ukhrul	Chingai	New Tusom	2008-09	3.00	1 No.	3.00		3.00		100%	Completed

Sl. No.	Name of scheme / sector	Location			Year of commencement	Appd outlay	Physical target with date for completion of the work	Expdr. Till now (Year wise)	Expendi ture during the quarter	Cumm. Expdr. Up to the quarter	Physical progress		Remarks
		District	Block	Village							During the qtr in %age	Comm. Upto the qtr in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
10	Constn. of river embankment at New Tusom.	Ukhrul	Chingai	New Tusom	2008-09	3.00	1 No.	3.00		3.00		100%	Completed
11	Constn. of river embankment at Tina river, Kharasom.	Ukhrul	Chingai	Kharasom	2008-09	3.00	1 No.	3.00		3.00		100%	Completed
12	Constn. of irrigation canal at Atchazeda over Challou river.	Ukhrul	Chingai	Challou	2008-09	3.00	1 No.	3.00		3.00		100%	Completed
13	Constn. of minor irrigation work (pucca canal) at Marem.	Ukhrul	Chingai	Marem	2008-09	3.00	1 No.	3.00		3.00		100%	Completed
14	Constn. of fishery pond at Ngahui village	Ukhrul	Chingai	Ngahui	2008-09	2.00	4 Unit.	2.00		2.00		100%	Completed
15	Constn. of river embankment at Kuirei Ngahor Vaira river.	Ukhrul	Chingai	Kuirei	2008-09	2.00	2 Km.	2.00		2.00		100%	Completed
16	Constn. of CC Weir dam and M.I. canal at Lemor Lok, Kuirei.	Ukhrul	Chingai	Kuirei	2008-09	2.00	1 No & 2.5 Km.	2.00		2.00		100%	Completed
17	Constn. of MI at NIRA river, Phungcham village.	Ukhrul	Chingai	Phungcham	6 months	2.00	4 Km.	2.00		2.00		100%	Completed
18	Constn. of Minor Irrigation and Weir Dam at Kashim Ron, Ngahui village.	Ukhrul	Chingai	Ngahui	6 months	2.00	3 Km.	2.00		2.00		50%	Completed
19	Constn. of CC Weir dam over Alozala river and M.I. channel.	Ukhrul	Chingai	Chingjaroi Kl	6 months	2.00	1 No.	2.00		2.00		100%	Completed
20	Embankment of irrigation channel at Chaoye Luisa Rangazak Kong, Lori Kajui.	Ukhrul	Chingai	Lori Kajui	6 months	3.00	1 No.	3.00		3.00		100%	Completed
21	Constn. of RCC weir dam over Aching Khaluirui Kong, Razai Khunou.	Ukhrul	Chingai	Razai Kn.	6 months	3.00	1 No.	3.00		3.00		100%	Completed
22	Constn. of RCC weir dam over Likhao river to irrigate paddy field (for 70 families) at Challou village.	Ukhrul	Chingai	Challou	6 months	3.00	1 No.	3.00		3.00		100%	Completed
23	Constn. of dam and M.I. channel at Paoyilui, Chingjaroi C.V.	Ukhrul	Chingai	Chingjaroi CV.	6 months	3.00	1 No.	3.00		3.00		100%	Completed
24	Community Fishery farm at Davidla Nevia, Kuingai village.	Ukhrul	Chingai	Kuingai	6 months	3.00	1 No.	3.00		3.00		100%	Completed
25	Community Fishery farm at Areo Marakvan, Chingai village.	Ukhrul	Chingai	Chingai	6 months	3.00	1 No.	3.00		3.00		100%	Completed
<b>d) Infrastructure</b>													
26	Constn. of IVR from Luireishimphung to BRTF road.	Ukhrul	Chingai	Luireishimphung	6 months	4.00	4 Km.	4.00		4.00		100%	Completed
27	Constn. of IVR (road) from Nungbi Khullen to Wanja paddy field.	Ukhrul	Chingai	Nungbi Kl.	6 months	3.00	3 Km.	3.00		3.00		100%	Completed
28	Impvt. of road from Namrei BRTF road to RKL complex.	Ukhrul	Chingai	Namrei	6 months	4.00	3 Km.	4.00		4.00		100%	Completed
29	Constn. of wooden bridge over Yaorei river towards Salt well at Wahong.	Ukhrul	Chingai	Wahong	6 months	5.00	1 No.	5.00		5.00		100%	Completed
30	Constn. of circular road at Kuirei from Pukhri to Manarenra.	Ukhrul	Chingai	Kuirei	2008-09	4.00	4 Km.	4.00		4.00		100%	Completed
31	Constn. of IVR from Ngahui to Kamsamron river.	Ukhrul	Chingai	Ngahui	2008-09	4.00	4 Km.	4.00		4.00		50%	Completed
32	Constn. of suspension bridge over Challou river at Huishu.	Ukhrul	Chingai	Huishu	2008-09	13.00	1 No.	13.00		13.00		100%	Completed
33	Constn. of IVR from Awang Kasom to Poi.	Ukhrul	Chingai	Awang Kasom	2008-09	4.00	4 Km.	4.00		4.00		100%	Completed

Sl. No.	Name of scheme / sector	Location			Year of commencement	Appd outlay	Physical target with date for completion of the work	Expdr. Till now (Year wise)	Expendi ture during the quarter	Cumm. Expdr. Up to the quarter	Physical progress		Remarks
		District	Block	Village							During the qtr in %age	Comm. Upto the qtr in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>e) Social sector.</b>													Completed
34	Constn. of community hall at Razai Khunou.	Ukhrul	Chingai	Razai Kn.	2008-09	4.00	1 No.	4.00		4.00		100%	Completed
35	Constn. of Public Toilet of 4 units with water tank (Two Nos.) one at Headman;s Compound and one at Panraphei Market site.	Ukhrul	Chingai	Chingai	2008-09	5.00	4 Unit & 2 Nos.	5.00		5.00		100%	Completed
36	Constn. of community hall at Poi village.	Ukhrul	Chingai	Poi	6 months	4.97	1 No.	4.97		4.97		100%	Completed
37	Constn. of Public Guest House cum V.A. Court with Toilet facility at Marem Khullen.	Ukhrul	Chingai	Marem Kl.	6 months	5.00	1 No.	5.00		5.00		100%	Completed
38	Constn. of Guest House cum V.A.Court at Kuingai village.	Ukhrul	Chingai	Kuingai	2008-09	4.00	1 No.	4.00		4.00		100%	Completed
<b>Total (Chingai Block)</b>						<b>134.97</b>		<b>134.97</b>		<b>134.97</b>			
<b>III : Kamjong Block</b>													
<b>a) Education</b>													
1	Constn. of Library Hall at Kamjong.	Ukhrul	Kamjong	Kamjong	2008-09	5.00	1 No.	5.00		5.00		100%	Completed
2	Constn. of primary school building (3 rooms) at Phange.	Ukhrul	Kamjong	Phange	2008-09	6.00	3 Room.	6.00		6.00		100%	Completed
3	Constn. of RCC school building (4 rooms) at Grihang.	Ukhrul	Kamjong	Grihang	2008-09	8.00	4 Room	8.00		8.00		100%	Completed
4	Constn. of primary school building (4 rooms) at Kangpat Khunou	Ukhrul	Kamjong	Kangpat Kn.	2008-09	8.00	4 Room	8.00		8.00		100%	Completed
5	Dev. of play field at Kachouphung (K)	Ukhrul	Kamjong	Kachouphung K.	2008-09	3.00	1 No.	3.00		3.00		100%	Completed
6	Dev. of playground at Khoikai.	Ukhrul	Kamjong	Khoikai	2008-09	3.87	1 No.	3.87		3.87		100%	Completed
<b>b) Health &amp; sanitation</b>													
7	Constn. of watewr tank at Grihang.	Ukhrul	Kamjong	Grihang	2008-09	3.00	1 No.	3.00		3.00		100%	Completed
8	Constn. of watewr tank at Phange.	Ukhrul	Kamjong	Phange	2008-09	3.00	1 No.	3.00		3.00		100%	Completed
9	Constn. of water tank / reservoir with distribution system at Kholuishiya Kong, Khayang.	Ukhrul	Kamjong	Khayang	2008-09	5.00	1 No.	5.00		5.00		100%	Completed
<b>c) agri &amp; allied sector</b>													
10	Land reclamation and MI at Mapi wet land at Chatric Khullen.	Ukhrul	Kamjong	Chatric Kl	2008-09	4.00	1 Km.	4.00		4.00		100%	Completed
<b>d) Infrastructure</b>													
11	Constn. of IVR from Kongkan to Namya river, Baily bridge and 5 slab culverts.	Ukhrul	Kamjong	Kongkan	2008-09	10.00	8 Km.	10.00		10.00		100%	Completed
12	Constn. of IVR from Kangpat to Zingshophai (Charo).	Ukhrul	Kamjong	Kangpat	2008-09	4.00	2 Km.	4.00		4.00		100%	Completed
13	Constn. of IVR from Grihang to Neinem Shimpfung at Grihang.	Ukhrul	Kamjong	Grihang	2008-09	10.00	4 Km.	10.00		10.00		100%	Completed
14	Constn. of IVR from Pihang to Khoikai with one wooden bridge.	Ukhrul	Kamjong	Pihang, Khoikai	2008-09	5.00	4 Km.	5.00		5.00		100%	Completed
15	Constn. of wooden bridge (Jeepable) over Lusha Kong at Khayang.	Ukhrul	Kamjong	Khayang	2008-09	3.00	1 No.	3.00		3.00		100%	Completed
16	Constn. of suspension bridge at kachouphung (K).	Ukhrul	Kamjong	Kachouphung K.	2008-09	4.00	1 No.	4.00		4.00		100%	Completed

Sl. No.	Name of scheme / sector	Location			Year of commencement	Appd outlay	Physical target with date for completion of the work	Expdr. Till now (Year wise)	Expendi ture during the quarter	Cumm. Expdr. Up to the quarter	Physical progress		Remarks
		District	Block	Village							During the qtr in %age	Comm. Upto the qtr in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
17	Constn. of IVR from Kachouphung (K) to Gampal.	Ukhrul	Kamjong	Kachouphung K.	2008-09	4.00	1 No.	4.00		4.00		100%	Completed

Sl. No.	Name of scheme / sector	Location			Year of commencement	Appd outlay	Physical target with date for completion of the work	Expdr. Till now (Year wise)	Expendi ture during the quarter	Cumm. Expdr. Up to the quarter	Physical progress		Remarks
		District	Block	Village							During the qtr in %age	Comm. Upto the qtr in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>e) Social sector.</b>					2008-09								Completed
18	Constn. of community hall at Chahong Phalung	Ukhrul	Kamjong	Chahong Phalung	2008-09	5.00	1 No.	5.00		5.00		100%	Completed
19	Constn. of Guest House at Phungtha.	Ukhrul	Kamjong	Phungtha	2008-09	5.00	1 No.	5.00		5.00		100%	Completed
20	Constn. of community hall / Village Court at Roni village.	Ukhrul	Kamjong	Roni	2008-09	5.00	1 No.	5.00		5.00		100%	Completed
21	Constn. of community hall at Chahong Khunou.	Ukhrul	Kamjong	Chahong Kn.	2008-09	5.00	1 No.	5.00		5.00		100%	Completed
22	Constn. of addl. Class rooms at Maokot Jr. H/S.	Ukhrul	Kamjong	Maokot	2008-09	5.00	3 rooms	5.00		5.00		100%	Completed
23	Constn. of community hall at Phaimol.	Ukhrul	Kamjong	Phaimol	2008-09	5.00	1 No	5.00		5.00		100%	Completed
24	Constn. of IVR from Chamu towards Kachouphung (T).	Ukhrul	Kamjong	Chamu	2008-09	7.00	5 Kms.	7.00		7.00		100%	Completed
25	Constn. of IVR from Kachouphung (T) towards Khayang village..	Ukhrul	Kamjong	Kachouphung (T)	2008-09	7.00	5 Kms.	7.00		7.00		100%	Completed
<b>Total (Kamjong Block)</b>						<b>132.87</b>		<b>132.87</b>		<b>132.87</b>			
<b>IV : Kasom Khullen Block</b>													
<b>a) Education</b>													
1	Constn. of Jr. H/S Hostel (7 rooms) at Mawai.	Ukhrul	Kasom	Mawai	2008-09	10.00	7 Room	10.00		10.00		100%	Completed
2	Constn. of Hostel building at Nambashi Kl.	Ukhrul	Kasom	Nambashi Kl.	2008-09	10.00	1 No	10.00		10.00		100%	Completed
<b>b) Health/ Sanitation</b>					2008-09								Completed
3	Constn. of one main water reservoir / tank at K. Ashang Khullen Aze.	Ukhrul	Kasom Kl.	K. Ashang Kl. Aze	2008-09	4.00	1 No	4.00		4.00		100%	Completed
<b>c) Agri &amp; allied sector</b>													
4	Medicinal & Herbal plantation Farm at Shimui Chihang, Mawai.	Ukhrul	Kasom Kl.	Mawai	2008-09	3.00	3 acre	3.00		3.00		100%	Completed
<b>d) Infrastructure</b>													
5	Constn. /Impvt. of IVR with shingling and drainage from Kasom Khunou to Khunthak village.	Ukhrul	Kasom Kl.	Kasom Kn.	2008-09	5.00	5 km.	5.00		5.00		100%	Completed
6	Constn. of IVR from Mawai towards Tuyungbi.	Ukhrul	Kasom Kl.	Mawai	2008-09	4.00	3 km.	4.00		4.00		100%	Completed
7	Constn. of IVR from K. Ashang Khullen to PWD junction.	Ukhrul	Kasom Kl.	K. Ashang Kl	2008-09	4.00	8 Km	4.00		4.00		100%	Completed
8	Constn. of IVR from K. Ashang Khullen Aze to Tuidap B.P. No.8.PWD junction.	Ukhrul	Kasom Kl.	K. Ashang Kl Aze	2008-09	10.00	13 Km.	10.00		10.00		100%	Completed
9	Constn. of IVR from Lairam Khullen to Taret Lok.	Ukhrul	Kasom Kl.	Lairam Kl.	2008-09	10.00	8 km	10.00		10.00		100%	Completed
<b>e) Social Sector.</b>													
10	Constn. of community hall at Nambashi.	Ukhrul	Kasom Kl.	Nambashi	2008-09	3.93	1 No	3.93		3.93		100%	Completed
11	Constn. of community hall at K. Ashang Khullen Aze.	Ukhrul	Kasom Kl.	K. Ashang Kl Aze	2008-09	4.00	1 No	4.00		4.00		100%	Completed

Sl. No.	Name of scheme / sector	Location			Year of commencement	Appd outlay	Physical target with date for completion of the work	Expdr. Till now (Year wise)	Expendi ture during the quarter	Cumm. Expdr. Up to the quarter	Physical progress		Remarks
		District	Block	Village							During the qtr in %age	Comm. Upto the qtr in %age	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
12	Constn. of community hall at Nambashi Horton.	Ukhrul	Kasom KI.	Nambashi Horton	2008-09	4.00	1 No	4.00		4.00		100%	Completed
13	Constn. of community Centre at Nambashi Khunou..	Ukhrul	Kasom KI.	Nambashi Kn.	2008-09	4.00	1 No	4.00		4.00		100%	Completed
14	Constn. of community hall at Nambashi Valley.	Ukhrul	Kasom KI.	Nambashi V..	2008-09	4.00	1 No	4.00		4.00		100%	Completed
15	Constn. of Cultural hall at K. Ashang Khullen.	Ukhrul	Kasom KI.	K. Ashang KI.	2008-09	4.00	1 No	4.00		4.00		100%	Completed
<b>Total (Kasom KI. Block)</b>						<b>83.93</b>		<b>83.93</b>		<b>83.93</b>			
<b>Total (Ukhrul District) :</b>						<b>475.21</b>		<b>475.21</b>		<b>475.21</b>			